



RST Construction Monthly

November 10, 2017

Construction continues at Rochester International Airport. Recent progress includes:

- **Restroom Addition** - The exterior is currently receiving metal panels and should be wrapping up by the next update. The interior tile is all in and the walls are finished. The toilet partitions, grab bars, and accessories are currently being installed. (See picture above)
- **Baggage Addition/New Delta Space Renovations** - The baggage addition is in the punchlist phase and Delta is preparing to begin their comm room work. Delta is scheduled to fully move into this space 12/5/17. (See picture bottom right)
- **Customs and Border Patrol Addition/New Baggage Claim Renovations** - The metal panels have begun to be installed on the exterior and the addition is dried in. The space is currently being heated and drywall work on the first floor has begun.

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport . Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

- **Upcoming Items Affecting the Public**
 - Baggage claim for all airlines will now be on the west side of the airport.
 - Work has begun to commence in the ceilings above the general public spaces.
 - Phased work on the TSA Checkpoint Area is occurring. The checkpoint area will be reduced to one lane, normal operations will remain.

