



# RST Construction Monthly

December 14, 2017



## Construction continues at Rochester International Airport. Recent progress includes:

- **Restroom Addition** - The restroom addition is ready and will be available to the public 12/19/17. (See picture above)
- **Baggage Addition/New Delta Space Renovations** - The baggage addition has been completed. Delta has moved into their new space and final testing is occurring for the bag screener and new bag conveyors. TSA will begin screening bags by 12/15/17. (See picture bottom right)
- **Customs and Border Patrol Addition/New Baggage Claim Renovations** - Now that Delta has successfully moved to the east side of the airport, Delta's former airport terminal operations are currently being demolished. Finish work is commencing on the interior of the addition.

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport . Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

## • Upcoming Items Affecting the Public

- Baggage claim for all airlines will now be on the west side of the airport.
- Delta's ticket counters are now on the east side of the airport.
- Work has begun in the ceilings above the general public spaces.
- Phased work on the TSA Checkpoint Area is occurring. The checkpoint area will be reduced to one lane, but normal operations will remain.

