



RST Construction Monthly

June 12th, 2017

Construction continues at Rochester International Airport. Recent progress includes:

- **Welcoming United Airlines**
United Airlines ceremonial first arrival and departure were a huge success. The welcome ceremony included a water salute (below right) and was well attended.
- **Site Work**
Utility work on the west side of the terminal building has concluded and the first lift of blacktop has been laid to give the airlines access to that space. Utility work on the east side of the building has begun and will continue for the next couple weeks.
- **Exterior Renovations and Additions**
The footings and foundations for all (3) additions will begin shortly and extend through the next month.
- **Interior Renovations**
Despite the tight timeline, United Airlines new home has taken shape and was ready for them to move in. Renovations will begin shortly on the east side of the building for Delta's new space.

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport. Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

- **Upcoming Items Affecting the Public**
 - Baggage claim for all airlines will now be on the west side of the airport.
 - Traffic adjustments for work to occur underneath the front entrance canopy

