



# RST Construction Monthly

July 17th, 2017

## Construction continues at Rochester International Airport. Recent progress includes:

- **Restroom Addition**  
The foundation walls have all been poured and the underground piping is complete. The concrete slab was poured today and we will begin wall framing over the next two weeks.
- **Baggage Addition/New Delta Space Renovations**  
The baggage addition foundation is now complete and the masonry walls are going up (Picture Above). The existing structure has been temporarily blocked off and interior demo is nearing completion. As demo finishes up, the interior walls and MEP systems will begin to fall in place. Next time we check in, the roof joists should be on their way to the site for installation on the baggage addition.
- **Customs and Border Patrol Addition/New Baggage Claim Renovations**  
The original gate 1 structure was demolished with a little help from Executive Director John Reed (Picture Right). The foundations for the new addition are underway and will be completed within the next two weeks.

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport. Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

- **Upcoming Items Affecting the Public**
  - Baggage claim for all airlines will now be on the west side of the airport.
  - Traffic adjustments for work to occur underneath the front entrance canopy.

