



RST Construction Monthly

August 17, 2017

Construction continues at Rochester International Airport. Recent progress includes:

- **Restroom Addition**
The wall framing has begun and is well underway along with the MEP rough-ins.
- **Baggage Addition/New Delta Space Renovations**
The baggage addition load bearing CMU walls, joists, and decking are all in place. They are in the process of receiving waterproofing and veneer block (picture above). The interior walls and MEP system rough-ins are all falling into place and should be complete by this time next month.
- **Customs and Border Patrol Addition/New Baggage Claim Renovations**
The CMU walls and structural steel are in process and should be completed by this time next month. The interior slab should be preparing to be installed as well this time next month.

- **Upcoming Items Affecting the Public**
 - Baggage claim for all airlines will now be on the west side of the airport.
 - Traffic adjustments for work to occur underneath the front entrance canopy.
 - Work will begin to commence in the ceilings above the general public spaces.
 - Phased work on the TSA Checkpoint Area will be occurring. The checkpoint area will be reduced to one lane, but normal operations will remain.

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport . Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

