



RST Construction Monthly

September 19th, 2017

Construction continues at Rochester International Airport. Recent progress includes:

- **Restroom Addition** - The exterior has received the air/water/vapor barrier and the interior is currently receiving drywall and tile backer board. Tile should begin within the next 2 weeks.
- **Baggage Addition/New Delta Space Renovations** - The exterior of the baggage addition (above) is painted and the interior is currently being prepped for paint. The walls of the interior renovation are being painted. In the coming weeks the ceiling and interior finishes will begin.
- **Customs and Border Patrol Addition/New Baggage Claim Renovations** - The structural steel and masonry is almost complete. The interior slab has been poured and the exterior walls are all up and sheeted. Air barrier will be going on the exterior walls this week and the interior wall framing will begin. (See right)

Construction upgrades now underway at Rochester International Airport will maintain compliance with the airport's international designation. Improvements will include centralized ticketing counters, consolidated baggage claim area and an expanded U.S. Customs area. Follow RST on Twitter @flyrst and on Facebook @RochesterAirport . Follow Kraus-Anderson Construction on Twitter @krausanderson and on Facebook @krausandersoncc.

- **Upcoming Items Affecting the Public**

- Baggage claim for all airlines will now be on the west side of the airport.
- Traffic adjustments for work to occur underneath the front entrance canopy.
- Work has begun to commence in the ceilings above the general public spaces.
- Phased work on the TSA Checkpoint Area is occurring. The checkpoint area will be reduced to one lane, but normal operations will remain.

